

DPR PAGE DEVELOPMENT • ALLADURG ROAD

Daily Progress Report • Fri 02 Oct 2026 • DPR #262 • Engineer: Development verification • **submitted**

56.25 Cum

Work done • Wet Mix Macadam

3 / 3

Machines working

42 L

Diesel issued

2

Labour

141.03 MT

Bulk received • WMM

Work done

Item	Chainage from → to	Size (L × W × T)	Quantity	Programme
Wet Mix Macadam Full Width	0+280 → 0+380	100 × 3.75 × 0.15 m	56.25 Cum	Reach 1 • Ch 0+000 – 1+600 • 25 Sep – 30 Sep Done 412 / 900 Cum (46%) past planned end

Equipment

Machine	Work	Hours	Diesel	Consumption
Soil Compactor TS08JG4572 Hired • Nafeez • Monthly • Op. Ramesh	Wet Mix Macadam Compacting WMM lift	1.1 h meter (2,594.4 → 2,595.5) 09:50 – 17:13 (7.4 h)	20 L	10.5 L/hr norm 9.0 ▲16%
Tractor – Ratnam 0930 Hired • Ratnam • Monthly • Op. Yovan	Wet Mix Macadam Compacting WMM lift	3.1 h meter (5,193.3 → 5,196.4) 09:56 – 18:10 (8.2 h)	5 L	1.6 L/hr norm 4.0 ▼60% check
Tractor Dozer TS34TA8581 Hired • Mahipal • Monthly • Op. Nagesh	Wet Mix Macadam Compacting WMM lift	1.4 h meter (8,819.1 → 8,820.5) 14:40 – 17:30 (2.8 h)	17 L	2.9 L/hr norm 2.5 ▲14%
Total • 3 machines		5.6 h	42 L	20.5 L used • 25.8 L expected

Consumption from tank dip (opening + issued – closing). ▲ more than 10% above norm • ▼ check more than 10% below (often a missed diesel entry) • no mark = within 10%.

Labour

Gang / contractor	Category (+ gender)	Count	Task
MACHENDER	Unskilled • Male	1	WMM
SAMSON	Unskilled • Male	1	WMM
Total		2	

Materials

Material	Received qty	Unloaded at	Trips
WMM Saravana	141.03 MT	Stretch (used on site)	5

No store issues or site purchases today.

Remarks / hold-ups

— none recorded —